

Speed limit implementation schedule – 2022/23

Matangi –	2 sites	– complete
Huntly –	16 sites	– complete
Raglan –	13 sites	– complete
Gordonton –	8 sites	– complete
North Waikato –	21 sites	– complete
Ngaruawahi –	12 sites	– estimated completion date 14 December
Tuakau –	23 sites	– estimated completion date – 14 December
Tuapiri –	14 sites	– 15 December
Pokeno –	19 sites	– 15 December to 16 December
Tamahere –	1 site	– 16 December
Rotokauri –	4 sites	– 16 December
Horotiu –	6 sites	– 19 December
Puketaha –	7 sites	– 19 December
Ruakura –	9 sites	– 20 December
Whitikahu –	10 sites	– 20 December
Orini –	11 sites	– 20 December
Te Kauwhata –	17 sites	– 10 January to 14 January
South Waiuku –	22 sites	– 10 January to 12 January
Ridge Rd area –	20 sites	– 11 January
Meremere –	15 sites	– 16 January to 18 January
Tauwhare –	3 sites	– 18 January
Te Kowhai –	5 sites	– 19 January
Mangatawhiri –	18 sites	– 20 January